

BOYCE HYDRO POWER, LLC

A W.D. Boyce Trusts Legacy Enterprise
Stephen B. Hultberg & Lee W. Mueller, Co-Member Managers
6000 S. M-30 (P.O. Box 15)
Edenville, MI 48624
tel: (989) 689-3161 / fax: (989) 689-3155



July 18, 2011

Ms. Peggy A. Harding, PE
Regional Engineer
Federal Energy Regulatory Commission
230 S. Dearborn St., Suite 3130
Chicago, IL 60604

Re: Sanford P-2785
Concrete Bag Wall Drain Work

Dear Ms. Harding:

Enclosed are 3 sets of pictures showing the installation of the three drains inserted through the concrete bag walls at the Sanford Embankment, as proposed in our submittal dated May 13, 2011. While installing these pipes we could see that the soil in the embankment behind the concrete bags was damp but not enough moisture to flow water. Since installation 2 weeks ago there has been no flow out of the pipes.

Except for cutting the pipes off closer to the wall we do not intend to do any more work at this time. We want to monitor these pipes to see if they eventually begin to drip water. If so we will install the remaining pipe to the ditch. Since we have a continuous flow out of the existing drain that comes out somewhat below the concrete bags and the new drains, it would indicate that the drain line behind the bags is still functional and runs to this lower drain. That line behind the wall would be at a lower level than our new drains. We are fairly confident that a lateral line exists since one was uncovered during the installation of the adjacent fuse plug.

Sincerely,
Boyce Hydro Power, LLC

A handwritten signature in black ink, appearing to read "Frank O. Christie".

Frank O. Christie, PE
General Manager

cc: Lee W. Mueller
Stephen Hultberg



